



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

3rd December 2019

Our Reference: 19335:NB617

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
RIVERDALE – STAGE 9 (TARNEIT)

Please find attached our Report No 19335/R001 which relates to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in May 2019.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

FIGURE 1 (1 of 2)



Approximate field density test location

CONTINUE SHEET 2

LAYOUT PLAN

SCALE: 1:500

ALL LENGTHS ARE IN METRES

COUNCIL REF. No. 2315/17 - 6215/12

SYMBOL LEGEND

Prop 100mm Water Conduit	Prop 100mm Water Conduit
Prop 150mm Water Conduit	Prop 150mm Water Conduit
Prop 200mm Water Conduit	Prop 200mm Water Conduit
Prop 300mm Water Conduit	Prop 300mm Water Conduit
Prop 400mm Water Conduit	Prop 400mm Water Conduit
Prop 500mm Water Conduit	Prop 500mm Water Conduit
Prop 600mm Water Conduit	Prop 600mm Water Conduit
Prop 700mm Water Conduit	Prop 700mm Water Conduit
Prop 800mm Water Conduit	Prop 800mm Water Conduit
Prop 900mm Water Conduit	Prop 900mm Water Conduit
Prop 1000mm Water Conduit	Prop 1000mm Water Conduit
Prop 1200mm Water Conduit	Prop 1200mm Water Conduit
Prop 1500mm Water Conduit	Prop 1500mm Water Conduit
Prop 2000mm Water Conduit	Prop 2000mm Water Conduit
Prop 2500mm Water Conduit	Prop 2500mm Water Conduit
Prop 3000mm Water Conduit	Prop 3000mm Water Conduit
Prop 3500mm Water Conduit	Prop 3500mm Water Conduit
Prop 4000mm Water Conduit	Prop 4000mm Water Conduit
Prop 4500mm Water Conduit	Prop 4500mm Water Conduit
Prop 5000mm Water Conduit	Prop 5000mm Water Conduit
Prop 5500mm Water Conduit	Prop 5500mm Water Conduit
Prop 6000mm Water Conduit	Prop 6000mm Water Conduit
Prop 6500mm Water Conduit	Prop 6500mm Water Conduit
Prop 7000mm Water Conduit	Prop 7000mm Water Conduit
Prop 7500mm Water Conduit	Prop 7500mm Water Conduit
Prop 8000mm Water Conduit	Prop 8000mm Water Conduit
Prop 8500mm Water Conduit	Prop 8500mm Water Conduit
Prop 9000mm Water Conduit	Prop 9000mm Water Conduit
Prop 9500mm Water Conduit	Prop 9500mm Water Conduit
Prop 10000mm Water Conduit	Prop 10000mm Water Conduit

DATE	ISSUED FOR CONSTRUCTION	REMARKS	CHECKED
07-05-2018	MINOR STREET INTERSECTION		
23-04-2018	ISSUED FOR CONSTRUCTION		

breese pitt dixon pty. ltd.
land surveyors civil engineers

1/79 Eato Street
Hawthorn East, 3123
Telephone 8823 2300
Fax no. 8823 2310


RIVERDALE VILLAGE
STAGE 9

WYNDHAM
REFERENCE 8554 1/4

SCALE AS SHOWN DATUM AHD DATE NOV 17 SHEET 1 OF 25 B

FIGURE 1 (2 of 2)

CONTINUE SHEET 1



Approximate field density test location

WARNING
BEWARE OF UNDERGROUND SERVICES

THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

- ON COMPLETION THE CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL OF ALL RUBBISH AND SPOIL FROM THE SITE.
- THE CONTRACTOR SHALL ERECT AND MAINTAIN ALL NECESSARY SHORING AND PLANKING AND STRUTTING, Dewatering Devices, Barriers, Signs, Lights ETC. NECESSARY TO KEEP THE WORKS IN A SAFE AND STABLE CONDITION AND PROTECT THE PUBLIC FROM THE WORK AS PER AUSTRALIAN STANDARD AS1412.1-1996.
- REMOVAL OR RETENTION OF EXISTING TREES OR VEGETATION MUST BE IN ACCORDANCE WITH THE APPROVED LANDSCAPE PLANS. NO MATERIAL IS TO BE BURNED ON SITE.
- ANY FOOTPATH OR KERB AND CHANNEL DAMAGED DURING CONSTRUCTION AND MAINTENANCE PERIOD TO BE REINSTATED TO THE SATISFACTION OF THE DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE.
- LOTS TO BE GRADED TO THE SATISFACTION OF THE DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE. ALL LOTS TO BE 1 IN 150 MINIMUM SLOPE.
- FILL AREAS TO BE STRIPPED OF TOPSOIL, FILLED USING APPROVED CLAY FILL, AND TOPSOIL REPLACED TO OBTAIN FINAL FILL LEVELS AS SHOWN ON PLANS. ALL FILLING TO BE CARRIED OUT IN 150MM LAYERS AND COMPACTED TO 95% OF MAXIMUM DRY DENSITY IN ACCORDANCE WITH AS3798-2007, SECTION 8.2, LEVEL 1 ("GUIDELINES ON EARTHWORKS FOR COMMERCIAL AND RESIDENTIAL DEVELOPMENTS"). ON COMPLETION THE CONTRACTOR SHALL PRESENT A "LEVEL 1" TYPED REPORT, FROM A DATA REGISTERED SOIL TESTING LABORATORY, NOMINATING THE EXTENT OF FILL PLACED, ITS CONFORMANCE WITH THE SPECIFICATION AND ITS CLASSIFICATION. CONTROLLED FILL - IF ANY SUBSTANDARD FILLING IS ENCOUNTERED ON THE SITE IT MUST BE REMOVED AND REPLACED WITH APPROVED FILL MATERIAL. PROPERLY COMPACTED TO COUNCIL REQUIREMENTS. A GEO-TECHNICAL REPORT MUST BE SUBMITTED SHOWING DETAILS OF DEPTH, TYPE OF MATERIAL AND DENSITY OF THE FILL AREAS CONCERNED.
- THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT ALL IMPORTED FILL MATERIAL, INCLUDING TOPSOIL, SATISFIES THE DESCRIPTION FOR CLEAN FILL MATERIAL IN EPA BULLETIN PUBLICATION NO. 448 (SEPT '95) AND SUBSEQUENT REVISIONS. THE CONTRACTOR SHALL PROVIDE VERIFICATION INCLUDING TEST CERTIFICATES TO THE DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE.
- WHERE WORKS ARE IN THE VICINITY OF EXISTING SERVICES THESE SERVICES ARE TO BE LOCATED AND THE VARIOUS AUTHORITIES NOTIFIED PRIOR TO THE COMMENCEMENT OF WORKS.
- THE WATER CONDUIT OFFSET FROM THE LOT BOUNDARY IS GIVEN ON THE WATER RETENTION PLAN. THE CONTRACTOR MUST CONSTRUCT CONDUITS TO ACCORD WITH THE GIVEN OFFSET AND ENSURE THAT THE CONCRETE MAKES THE KERB AND FOOTPATH EXACTLY ABOVE THE CONDUIT.
- TELSTRA/CNIO TO BE NOTIFIED 7 DAYS PRIOR TO CONCRETE WORKS BEING PLACED.
- ALL DRIVEWAYS TO BE OFFSET 0.75m FROM SIDE BOUNDARY OR EASEMENT UNLESS OTHERWISE SHOWN. REFER TO WCC STD. DKG. SD 4-1.
- THE CONTRACTOR IS TO ARRANGE CCTV OF DRAINAGE AND ACCEPTANCE FROM COUNCIL PRIOR TO INSTALLATION OF THE KERB & CHANNEL AND ASPHALT PLACEMENT.
- B2 PROFILE KERB AND CHANNEL TO BE CONSTRUCTED IN ALL STREETS UNLESS OTHERWISE SHOWN.
- POWS TO BE LANDS DEPT. HIGH STABILITY TYPE. REFER TO COUNCIL STANDARD DRAWING SD18-1 AND LVS 10-1 AND LVS 10-2 TO BE SUPPLIED TO COUNCIL (TO BE INSTALLED BY OTHERS)
- LEVELS SHOWN THUS:
 - 28.57 DENOTES EXISTING SURFACE LEVEL
 - 28.57 DENOTES F.S. LEVEL AT BUILDING LINE
 - 28.57 DENOTES F.S. LEVEL AT TOP OF BATTER
 - 28.57 DENOTES F.S. LEVEL AT TOP OF BATTER
 - 28.57 DENOTES F.S. LEVEL AT BACK OF LOTS
 - 28.57 DENOTES TOP OF RETAINING WALL LEVEL
- ALL SERVICE TRENCHES UNDER CONCRETE FOOTPATHS AND VEHICLE CROSSINGS TO BE BACKFILLED WITH CLASS 3 CRUSHED ROCK MATERIAL.
- LEAKES ROAD FULL DEPTH PAVEMENT TO CONSIST OF:
 - 40mm COMPACTED DEPTH 14mm NOMINAL SIZE TYPE 'H' ASPHALT WITH C30 BINDER. (ASPHALT TO BE 5mm PROUD OF LP OF KERB)
 - 75mm COMPACTED DEPTH 20mm NOMINAL SIZE TYPE 'SF' ASPHALT WITH C30 BINDER.
 - 75mm COMPACTED DEPTH 20mm NOMINAL SIZE TYPE 'SF' ASPHALT WITH C30 BINDER.
 - PRIME.
 - 100mm COMPACTED DEPTH 20mm NOMINAL SIZE CLASS 3 CEMENT TREATED CRUSHED ROCK COMPACTED TO AT LEAST 98% MODIFIED DRY DENSITY RATIO WITHIN 2% OF THE OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa.
 - 300mm COMPACTED DEPTH 40mm NOMINAL SIZE RIPPED ROCK COMPACTED TO AT LEAST 95% MODIFIED DRY DENSITY RATIO WITHIN 1% OF THE MODIFIED OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa.
 - PERMEABILITY SHALL BE LESS THAN 1x10⁻⁹ m/s.
 - 300mm COMPACTED DEPTH SELECTED MATERIAL WITH MINIMUM SOAKED CBR OF 10%, COMPACTED TO 98% STANDARD DRY DENSITY WITHIN 1% OF THE STANDARD OPTIMUM MOISTURE CONTENT AND A PERCENTAGE SWELL OF LESS THAN 15%.
 - TOTAL PAVEMENT DEPTH 750mm
- LEAKES ROAD ROUNDABOUT PAVEMENT TO CONSIST OF:
 - 40mm COMPACTED DEPTH 14mm NOMINAL SIZE TYPE 'H' ASPHALT WITH C30 BINDER. (ASPHALT TO BE 5mm PROUD OF LP OF KERB)
 - 75mm COMPACTED DEPTH 20mm NOMINAL SIZE TYPE 'SF' ASPHALT WITH C30 BINDER.
 - 75mm COMPACTED DEPTH 20mm NOMINAL SIZE TYPE 'SF' ASPHALT WITH C30 BINDER.
 - PRIME.
 - 100mm COMPACTED DEPTH 20mm NOMINAL SIZE CLASS 3 CEMENT TREATED CRUSHED ROCK COMPACTED TO AT LEAST 98% MODIFIED DRY DENSITY RATIO WITHIN 2% OF THE OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa.

- 100mm COMPACTED DEPTH 40mm NOMINAL SIZE RIPPED ROCK COMPACTED TO AT LEAST 95% MODIFIED DRY DENSITY RATIO WITHIN 1% OF THE MODIFIED OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa. PERMEABILITY SHALL BE LESS THAN 1x10⁻⁹ m/s.
 - 350mm COMPACTED DEPTH SELECTED MATERIAL WITH MINIMUM SOAKED CBR OF 10%, COMPACTED TO 98% STANDARD DRY DENSITY WITHIN 1% OF THE STANDARD OPTIMUM MOISTURE CONTENT AND A PERCENTAGE SWELL OF LESS THAN 15%.
 - TOTAL PAVEMENT DEPTH 800mm
- NOTE: LIMITS OF ROUNDABOUT PAVEMENT AS DIRECTED BY WYNDHAM CITY COUNCIL
- RIVERSTONE PROMENADE ROAD PAVEMENT TO CONSIST OF:
 - 40mm COMPACTED DEPTH 14mm NOMINAL SIZE TYPE 'H' ASPHALT WITH C30 BINDER.
 - 40mm COMPACTED DEPTH 14mm NOMINAL SIZE TYPE 'H' ASPHALT WITH C30 BINDER.
 - 80mm COMPACTED DEPTH 20mm NOMINAL SIZE TYPE 'SF' ASPHALT WITH C30 BINDER.
 - 75mm COMPACTED DEPTH 20mm NOMINAL SIZE TYPE 'SF' ASPHALT WITH C30 BINDER.
 - PRIME.
 - 100mm COMPACTED DEPTH 20mm NOMINAL SIZE CLASS 3 CEMENT TREATED CRUSHED ROCK COMPACTED TO AT LEAST 98% MODIFIED DRY DENSITY RATIO WITHIN 2% OF THE OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa.
 - 100mm COMPACTED DEPTH 20mm NOMINAL SIZE CLASS 4 CRUSHED ROCK COMPACTED TO AT LEAST 95% MODIFIED DRY DENSITY RATIO WITHIN 1% OF THE MODIFIED OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa.
 - 250mm COMPACTED DEPTH 40mm RIPPED ROCK WITH A MINIMUM SOAKED CBR OF 10%, COMPACTED TO AT LEAST 98% STANDARD DRY DENSITY RATIO WITHIN 1% OF THE STANDARD OPTIMUM MOISTURE CONTENT. PERCENTAGE SWELL SHALL BE LESS THAN 15% AND PERMEABILITY SHALL BE LESS THAN 1x10⁻⁹ m/s.
 - TOTAL PAVEMENT DEPTH 645mm
 - ORTIZ AVENUE, TEMPLE STREET, MAVEN WAY & PALLAON WAY PAVEMENT TO CONSIST OF:
 - 30mm COMPACTED DEPTH 10mm NOMINAL SIZE TYPE 'H' ASPHALT WITH C30 BINDER.
 - 30mm COMPACTED DEPTH 10mm NOMINAL SIZE TYPE 'H' ASPHALT WITH C30 BINDER.
 - 100mm SAM SEAL / PRIME.
 - 125mm COMPACTED DEPTH 20mm NOMINAL SIZE CLASS 2 F.C.R. COMPACTED TO AT LEAST 98% MODIFIED DRY DENSITY RATIO WITHIN 1% OF THE MODIFIED OPTIMUM MOISTURE CONTENT AND TO ACHIEVE A MINIMUM YOUNG'S MODULUS OF 500 MPa.
 - 100mm COMPACTED DEPTH 20mm NOMINAL SIZE CLASS 3 CEMENT TREATED CRUSHED ROCK COMPACTED TO AT LEAST 98% MODIFIED DRY DENSITY RATIO WITHIN 2% OF THE OPTIMUM MOISTURE CONTENT WITH A MINIMUM YOUNG'S MODULUS OF 500 MPa.
 - 250mm COMPACTED DEPTH 40mm RIPPED ROCK WITH A MINIMUM SOAKED CBR OF 10%, COMPACTED TO AT LEAST 98% STANDARD DRY DENSITY RATIO WITHIN 1% OF THE STANDARD OPTIMUM MOISTURE CONTENT. PERCENTAGE SWELL SHALL BE LESS THAN 15% AND PERMEABILITY SHALL BE LESS THAN 1x10⁻⁹ m/s.
 - TOTAL PAVEMENT DEPTH 530mm
 - ALL PAVEMENTS TO BE COMPACTED TO 98% AUSTRALIAN DRY DENSITY. PAVEMENT DEPTH MAY NOT BE MODIFIED UNLESS APPROVED BY COUNCIL, TO THE SATISFACTION OF THE DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE.
 - ALL 125mm THICK FOOTPATH CONCRETE PAVING TO BE REINFORCED WITH 9/12 MESH AND MUST BE CONSTRUCTED WITH A SHOWN UNDERLAY OF 200mm COMPACTED CLASS 3 FCR IN ACCORDANCE WITH GAA STANDARD DRAWING EDD 401.
 - THE CONTRACTOR MUST COMPLETE A LEVEL CHECK BETWEEN ALL TBMS TO VERIFY LEVEL VALUES BEFORE COMMENCEMENT OF WORKS. ALL TBMS AND CONTROL POINTS ARE TO BE MAINTAINED AND PROTECTED AT ALL TIMES DURING CONSTRUCTION. SHOULD ANY MARKS BE DISTURBED, THE CONTRACTOR WILL IMMEDIATELY NOTIFY THE SERVICES CONSULTANT TO ARRANGE RE-INSTALLATION AT THE CONTRACTORS EXPENSE.
 - ALL SIGNS AND TRAFFIC CONTROL MEASURES SHALL BE IN ACCORDANCE WITH AS 1142-1:2013-1986. LINE MARKING SHALL BE IN ACCORDANCE WITH VICROADS REQUIREMENT WITH LATERAL WORKS AND ARROWS BEING COLD APPLIED PLASTIC TROWELLED INTO PLACE (MATERIAL DEGRADE OR PLASTELINE) AND LONGITUDINAL LINES BEING EXTRUDED THERMOPLASTIC MATERIAL (VICROADS SPECIFICATION SEE SECTION 7B & 72).
 - PRIOR TO COMMENCEMENT OF WORKS, THE CONTRACTOR MUST SUBMIT A SMP TO THE DEVELOPERS CONSULTANT FOR APPROVAL. THE CONTRACTOR MUST COMPLY WITH THE RECOMMENDATIONS OF THE ENVIRONMENT PROTECTION AUTHORITY PUBLICATION NO.2075 CONSTRUCTION TECHNIQUES FOR SEDIMENT POLLUTION CONTROL. APPROPRIATE SILTATION CONTROL IS TO BE MAINTAINED THROUGHOUT THE CONSTRUCTION AND MAINTENANCE PERIOD OF THE WORKS.
 - PRIOR TO START OF WORKS ON SITE, A PRE-COMMENCEMENT MEETING MUST BE HELD BETWEEN DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE, THE DEVELOPERS CONSULTANT AND THE CONTRACTOR.
 - PRIOR TO COMMENCING WORKS ON SITE, THE CONTRACTOR MUST OBTAIN ROAD OPENING/WORKS PERMITS FROM COUNCIL FOR ANY WORKS WITHIN EXISTING ROAD RESERVES OR WORKS ON ANY EXISTING INFRASTRUCTURE.
 - STREET NAMES TO BE INSTALLED ON PUBLIC LIGHTING POLES AT INTERSECTIONS WHERE POSSIBLE. ALL SIGNS ARE TO BE INSTALLED IN ACCORDANCE WITH COUNCIL STANDARD DRAWING SD11-1.
 - LOCATION OF ALL UNDERGROUND SERVICES CONDUITS TO BE MARKED ON BOTH SIDES OF THE KERB AND CHANNEL WITH 'W' FOR WATER, 'R' FOR RECYCLED WATER, 'G' FOR GAS, 'T' FOR TELECOMMUNICATIONS & 'E' FOR ELECTRICITY (REFER TO STANDARD DRAWING SD11-8).
 - THE CONTRACTOR IS TO INSTALL BLUE ROPES ON THE ROAD CENTRELINE AND MARKER POSTS TO INDICATE THE LOCATION OF FIRE PLUGS OR HYDRANTS.
 - GAS AND WATER CONDUITS TO BE 50mm DIAMETER.
 - DEMOLITION WORKS TO INCLUDE BUT IS NOT LIMITED TO THE REMOVAL OF UNDERGROUND SERVICES, DRAINAGE & PITS, DISPOSAL OF MATERIAL FROM SITE, ALL TO THE SATISFACTION OF THE DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE. EXCAVATIONS FROM TRENCHES OF REMOVED MATERIAL AND SERVICES TO BE EXCAVATED TO A FIRM BASE INSPECTED BY THE DEVELOPERS CONSULTANT AND LEVELS TAKEN. APPROVED FILL MATERIAL SHALL BE PLACED AND COMPACTED TO THE SATISFACTION OF THE DIRECTOR ENGINEERING SERVICES OR HIS REPRESENTATIVE.

breese pitt dixon pty. ltd.
land surveyors civil engineers

1/19 Hawthorn East Street
Hawthorn East 3123
Telephone 8823 2300
Fax no. 8823 2310

MELWAY REF. 231-G-2		NUNICIPALITY	
SURVEY BPD		WYNDHAM	
DESIGN L.G.		REFERENCE	
DRAWN L.G.		8554 1/4	
DATE NOV 17		SHEET 2 OF 25	

VER.	DATE	ISSUED FOR CONSTRUCTION	REMARKS	CHECKED
B	07-05-2018	MINKIN STREET INTERSECTION		
A	23-04-2018	ISSUED FOR CONSTRUCTION		



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19335
Report No 19335/R001
Date Issued 05/06/2019

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	RIVERDALE - STAGE 9	Date tested	24/05/19
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:11
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	-
Field wet density t/m ³	1.79	1.77	1.77	1.76	1.76	-
Field moisture content %	21.0	21.0	19.2	20.8	20.7	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	-
Percent of oversize material wet	6	6	6	3	4	-
Peak Converted Wet Density t/m ³	1.78	1.74	1.77	1.76	1.76	-
Adjusted Peak Converted Wet Density t/m ³	1.81	1.77	1.80	1.78	1.78	-
Optimum Moisture Content %	23.5	23.0	21.5	23.0	23.0	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	2.0% dry	2.5% dry	-
--------------------------------------------------	----------	----------	----------	----------	----------	---

Density Ratio (R_{HD})	%	99.0	99.5	98.5	99.0	98.5	-
----------------------------	---	------	------	------	------	------	---

Material description

No 1 - 5 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

AVRLOT HILF V1.10 MAR 13

Approved Signatory : Justin Fry