



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

8<sup>th</sup> August 2018

Our Reference: 17394:NB255

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**RIVERDALE – STAGE 14 (TARNEIT)**

Please find attached our Report No's 17394/R001 and 17394/R002 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in July 2017.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.


Civil Geotechnical Services

Nick Brock

# FIGURE 1



**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.




LOCALITY PLAN  
NOT TO SCALE



SHT. No.	VER.	DRAWING INDEX	
		DESCRIPTION	
1	A	LAYOUT PLAN, LOCALITY PLAN AND SERVICE OFFSETS	
2	A	INTERSECTION DETAILS, GENERAL NOTES	
3	A	KERB LIP PROFILES	
4	A	SETOUT INFORMATION	
5	A	ROAD LONGITUDINAL SECTIONS - 1	
6	A	ROAD LONGITUDINAL SECTIONS - 2	
7	A	ROAD CROSS SECTIONS DRAKE STREET	
8	A	ROAD CROSS SECTIONS SILANO AVENUE & COHEN AVENUE	
9	A	ROAD CROSS SECTIONS ESCAPE STREET - 1	
10	A	ROAD CROSS SECTIONS ESCAPE STREET - 2	
11	A	DRAINAGE LONGITUDINAL SECTIONS - 1	
12	A	DRAINAGE LONGITUDINAL SECTIONS - 2 AND PIT SCHEDULE	

# Approximate field density test location



SECTION X-X  
RESERVE EX. OPEN DRAIN  
N.T.S.

LAYOUT PLAN

SCALE: 1:500

10 1:500 @ A1  
ALL LENGTHS ARE IN METRES

SERVICES OFFSETS AND LOCATIONS

STREET NAME	ROAD RESERVE	WATER (NDW)	WATER (DW)	GAS	ELECTRICITY CABLES	TELECOM. POLES	STREET TREES	BACK OF KERB	JOINT TRENCHING
DRAKE STREET	16.00	2.70 S	3.20 S	2.20 S	2.45 N	1.00 BOK	1.80 N	2.95 S 2.95 N 2.95 W 2.95 E	W/G & E, T
COHEN AVENUE	16.00	2.70 W	3.20 W	2.20 W	2.45 E	1.00 BOK	1.85 E	2.95 E 2.95 W 2.95 S 2.95 N	W/G & E, T
SILANO AVENUE	16.00	2.70 W	3.20 W	2.20 W	2.45 E	1.00 BOK	1.85 E	2.95 W 2.95 E 2.95 S 2.95 N	W/G & E, T
ESCAPE STREET	17.00	3.70 S	4.20 S	3.20 S	2.45 N	1.00 BOK	1.85 N	2.95 S 2.95 E 2.95 W 2.95 N	W/G & E, T

SYMBOL LEGEND

Prop Drains	Prop 100mm Water Conduit	Prop 100mm Water Conduit
Exist Drains < 400	House Drain	House Drain
Exist Drains > 400	Property Inlet	Property Inlet
Prop Sewers < 300	Street Sign	Street Sign
Prop Sewers > 300	Existing Surface Level	Existing Surface Level
Exist Sewers < 300	F.S. Level of Building Line	F.S. Level of Building Line
Exist Sewers > 300	F.S. Level of Top of Butler	F.S. Level of Top of Butler
Prop Water	F.S. Level of Back of Lanes	F.S. Level of Back of Lanes
Prop Gas Conduit	Top of Retaining Wall Level	Top of Retaining Wall Level
Exist Water	F.S. Level Previous Stage	F.S. Level Previous Stage
Exist Gas	Coloured Concrete Pavement	Coloured Concrete Pavement
Exist Telnet/Optics	Fill > 200mm	Fill > 200mm
Exist Electricity		

VER.	DATE	ISSUED FOR CONSTRUCTION	REMARKS	CHECKED
A	14-10-2016	ISSUED FOR CONSTRUCTION		

COUNCIL REF. No. 2051/16 - 6215/12

**breese pitt dixon pty. ltd.**  
land surveyors civil engineers

1/19 Eato Street  
Hawthorn East, 3123  
Telephone 8823 2300  
Fax no. 8823 2310

**RIVERDALE VILLAGE**  
**STAGE 14**

MUNICIPALITY  
**WYNDHAM**

REFERENCE  
8554 E/4

SCALE AS SHOWN DATUM AHD DATE NOV '16 SHEET 1 OF 10 A



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project RIVERDALE - STAGE 14  
Location TARNEIT

Job No 17394  
Report No 17394/R001  
Date Issued 02/08/2017

Tested by JB  
Date tested 13/07/17  
Checked by JHF

Feature EARTHWORKS Layer thickness 200 mm Time: 12:33

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.80	1.76	1.77	1.82	1.81	1.83
Field moisture content %	23.1	23.2	24.9	20.1	19.1	20.5

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.82	1.75	1.76	1.86	1.87	1.82
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	25.5	26.0	27.5	22.0	21.5	23.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry	2.5% dry
---	-------------	-------------	-------------	-------------	-------------	-------------

Density Ratio ( $R_{HD}$ )	%	99.0	100.5	100.5	97.5	97.0	100.0
----------------------------	---	------	-------	-------	------	------	-------

Material description

No 1 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project RIVERDALE - STAGE 14  
Location TARNEIT

Job No 17394  
Report No 17394/R002  
Date Issued 11/08/2017

Tested by JB  
Date tested 17/07/17  
Checked by JHF

Feature EARTHWORKS Layer thickness 200 mm Time: 08:08

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.81	1.80	1.89	1.89	1.82	1.87
Field moisture content %	25.1	25.6	25.6	26.7	24.1	25.1

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.86	1.85	1.94	1.92	1.90	1.90
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	26.0	27.0	26.5	27.5	25.5	27.5

Moisture Variation From Optimum Moisture Content	1.0% dry	1.5% dry	1.0% dry	1.0% dry	1.5% dry	2.5% dry
---	-------------	-------------	-------------	-------------	-------------	-------------

Density Ratio ( $R_{HD}$ )	%	97.5	97.0	97.5	98.5	95.5	98.5
----------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill



The results of the tests, calibrations  
and/or measurements included in  
this document are traceable to  
Australian/National standards.  
Accredited for compliance to  
ISO/IEC 17025.  
Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13